

24 November 1971

| CONSTRUCTION | | | | MOVING | | | | | | |
|--------------|----------|----------|---------|--------------|----------|----------|------------------------|---------|--------|---|
| SECTION | DATE | | REMARKS | WORK DAYS | DATE | | JOB | SECTION | | * |
| | START | COMPLETE | | | FROM | TO | | FROM | TO | |
| 15-18 | | | | 16 | 11/22/71 | 12/15/71 | Prepare Boxes for Move | | | |
| 9-10 | 10/18/71 | 12/15/71 | | 8 | 12/27/71 | 1/6/72 | 3600 Boxes | 15 & 16 | 9 & 10 | P |
| | | | | 6 | 12/16/71 | 12/23/71 | 2800 Boxes | 2 | 8 | T |
| 8 | 10/18/71 | 12/15/71 | Rework | 6 | 2/9/72 | 2/25/72 | 2500 Boxes | A-25 | 8 | P |
| 6 | 11/22/71 | 1/4/72 | Rework | 8 | 1/7/72 | 1/18/72 | 3600 Boxes | 11 & 13 | 6 | P |
| 4 | 12/13/71 | 1/7/72 | Rework | 8 | 1/19/72 | 1/28/72 | 3600 Boxes | 12 & 14 | 4 | P |
| | | | | 6 | 2/1/72 | 2/8/72 | 2800 Boxes | 8 | 2 | P |
| 2 | 12/27/71 | 1/31/72 | Rework | 6 | 2/9/72 | 2/25/72 | 2500 Boxes | A-25 | 8 & 2 | P |
| 19-22 | | | | 8 | 2/28/72 | 3/8/72 | Prepare Boxes for Move | | | |
| 11 | 1/20/72 | 3/9/72 | | 8 | 3/10/72 | 3/21/72 | 3600 Boxes | 17 & 18 | 11 | P |
| 12 | 1/31/72 | 3/17/72 | | 12 | 3/22/72 | 4/6/72 | Bal. of | 19-22 | 12 | P |
| 13 | 1/20/72 | 3/9/72 | | | | | Wing C | | 13 | |
| 14 | 1/31/72 | 3/17/72 | | | | | | | | |
| 7 | 2/1/72 | 3/7/72 | Rework | | | | | | | |
| 5 | 2/15/72 | 3/20/72 | Rework | | | | | | | |
| | | | | 6 | 4/7/72 | 4/14/72 | 3000 Boxes | 3 | 7 | T |
| 3 | 4/17/72 | 5/19/72 | Rework | | | | | | | |
| | | | | 6 | 4/17/72 | 4/24/72 | 2800 Boxes | 1 | 5 | T |
| 1 | 4/25/72 | 5/25/72 | Rework | | | | | | | |
| | | | | 6 | 5/22/72 | 5/29/72 | 3000 Boxes | 7 | 3 | P |
| | | | | 6 | 5/30/72 | 6/6/72 | 2800 Boxes | 5 | 1 | P |
| 15 & 16 | 1/7/72 | 2/25/72 | | | | | | | | |
| 17 & 18 | 3/22/72 | 5/15/72 | | | | | | | | |
| 19 | 3/27/72 | 5/15/72 | | | | | | | | |
| 20 | 3/30/72 | 5/18/72 | | | | | | | | |
| 21 | 4/4/72 | 5/24/72 | | | | | | | | |
| 22 | 4/6/72 | 5/25/72 | | | | | | | | |
| Clean-Up | | 6/2/72 | | | | | | | | |

* T-Temporary Location
P-Permanent Location

25X1A5a1

- NOTES: 1. The dates were added and/or changes from the schedule submitted by [REDACTED] dated 11/19/71, to conform to the availability of completed space and the ability of the Using Service to move boxes to and from this space.
2. The Using Service's original moving time has been reduced by 1/3 in an effort to cooperate with [REDACTED] in completing a quality job in the shortest possible time. This is all that can be reduced.
3. Moving dates will be adjusted as possible to meet any improvement in construction time.